REPORT OF ANNUAL INSPECTION OF CCR SURFACE IMPOUNDMENT FACILITY NAME: Plant Victor Daniel - Bottom Ash Pond Dam **OWNER/OPERATOR OF FACILITY: Mississippi Power Company INSPECTION DATE:** October 11, 2017 INSPECTING ENGINEER: Jacob A. Jordan, P.E. (Mississippi P.E. License #27315) Southern Company Services, Technical Services – Senior Engineer, Fossil Dam Safety ANY CHANGES IN GEOMETRY OF THE IMPOUNDING STRUCTURE NO SINCE THE PREVIOUS ANNUAL INSPECTION? (IF YES, DESCRIBE): LOCATION AND TYPE OF EXISTING INSTRUMENTATION N/A (no instrumentation) MAXIMUM RECORDED READING OF EACH INSTRUMENT SINCE N/A (no instrumentation) PREVIOUS ANNUAL INSPECTION APPROXIMATE MINIMUM, MAXIMUM AND PRESENT DEPTH AND ELEVATION OF THE IMPOUNDED WATER SINCE PREVIOUS ANNUAL INSPECTION MIN. DEPTH: less than 1 foot MAX. DEPTH: 20 ft PRESENT DEPTH: up to 18 feet MIN. ELEVATION: EL 5 ft MAX. ELEVATION: EL 25 ft PRESENT. ELEVATION: EL 23 ft APPROXIMATE MINIMUM, MAXIMUM AND PRESENT DEPTH AND ELEVATION OF CCR SINCE PREVIOUS ANNUAL INSPECTION. MIN. DEPTH: less than 1 ft MAX. DEPTH: 32 ft PRESENT DEPTH: up to 28 feet MIN. ELEVATION: EL 4 ft (est.) MAX. ELEVATION: EL 36 ft PRESENT ELEVATION: up to EL 32 APPROXIMATE STORAGE CAPACITY OF IMPOUNDING STRUCTURE AT TIME OF 405,000 cubic yards INSPECTION. APPROXIMATE VOLUME OF IMPOUNDED WATER WATER: 190.500 vd3* CCR: 214,500 yd³* AND CCR AT TIME OF INSPECTION ANY APPEARANCE OF AN ACTUAL OR POTENTIAL STRUCTURAL WEAKNESS OF THE CCR UNIT, IN ADDITION TO ANY EXISTING CONDITIONS THAT ARE DISRUPTING OR HAVE THE POTENTIAL NO TO DISRUPT THE OPERATION AND SAFETY OF THE CCR UNIT AND **APPURTENANT STRUCTURES?** (IF YES, DESCRIBE): ANY OTHER CHANGE(S) WHICH MAY HAVE AFFECTED THE STABILITY OR OPERATION SINCE THE PREVIOUS ANNUAL NO **INSPECTION?** (IF YES, DESCRIBE):

^{*}Volume figures are estimated derived from available information.

Based on the results of my inspection and review of the data provided, it is my professional opinion that the report has been completed in accordance with 40 CFR 257.83(b).

Jacob A. Jordan, P.E.

1/12/18

Date